

~~CONFIDENTIAL~~

9 FEB 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR
PERIOD ENDING 9 February 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

25X1

[Redacted]

25X1

b. [Redacted] Parking Reconfiguration - As of 4 February 1983, the contractor has completed the removal and paving over of the islands. The electrical conduit and concrete islands for the relocation of the traffic control gates is in place. [Redacted]

25X1

25X1

[Redacted]

25X1

d. [Redacted] Expansion - The installation of additional piles is well along as is the installation of pile caps in those locations where existing piles are satisfactory and where the installation of additional piles has

25X1

~~CONFIDENTIAL~~

[Redacted]

CONFIDENTIAL


been completed. NPIC has requested that possible delays in their equipment delivery be coordinated in a manner that does not require needless expenditure of resources to recover lost construction time where recovery of that time would enable a beneficial occupancy date any earlier than now required. ☐

25X1
25X1

3. Significant Events Anticipated During the Coming Week:

None

25X1



CONFIDENTIAL

25X1

